

Weekly Project Controls Summary

Week Ending September 25, 2026

Overall Status:

The project is tracking slightly behind the planned schedule, with a CPI of 0.96 and an SPI of 0.97. We are getting about 96 cents of completed work for every dollar that is spent, and we are about 3% behind schedule. Those overall numbers hide two areas that need our attention.

Cost:

The biggest cost problem is the Central Utility Building. Its CPI of 0.87 means that it is projected to finish about \$4.6 million over the original \$31 million budget. The overspending is spread across all 4 disciplines, with CPIs between 0.86 and 0.88, which points to an area-wide cause such as the original estimate, site conditions, or labor productivity, rather than just a single subcontractor.

Schedule:

Wastewater Treatment is the furthest behind, with an SPI of 0.85 and 11 activities that are past due, compared to the other areas that have 1 to 4 past-due activities each.

Wastewater Treatment is close to budget, which means this is a schedule problem rather than a spending one.

Procurement:

Apex Chiller Systems and Pinnacle Switchgear have the worst delivery records at 57% and 39% on-time rates. Our largest current risk, though, is Canyon HVAC, with about \$4.3 million in orders promised after their need-by dates, despite a 94% on-time history. Four orders are already overdue. The most urgent is the Fab Building's medium-voltage switchgear from Pinnacle (PO-26173), which was needed September 11 and isn't promised until late November.

Recommendations:

- Hold a cost review with the Central Utility Building's area manager to find the cause of the area-wide overrun before it grows.
- Meet with the Wastewater Treatment team on a recovery schedule for the 11 past-due activities.
- Escalate PO-26173 with Pinnacle this week, and confirm delivery dates with Canyon HVAC on its \$4.3 million in at-risk equipment.