

Sonoran Fab Report

Weekly Project Controls Report

Week ending September 25, 2026

Project CPI

0.96

Project SPI

0.97

Cost Variance

(\$3,153,198)

Estimate at Completion

\$114,981,701

Performance by Area

Area	Manager	BAC (\$M)	EV (\$M)	AC (\$M)	CPI	SPI	EAC (\$M)	Overrun (\$M)
Fab Building	D. Moreno	\$48.0	\$32.4	\$32.2	1.01	1.00	\$47.7	(\$0.3)
Central Utility Building	K. Patel	\$31.0	\$20.1	\$23.1	0.87	0.97	\$35.6	\$4.6
Office & Admin Building	S. Whitfield	\$9.0	\$6.1	\$6.0	1.03	1.01	\$8.7	(\$0.3)
Bulk Gas Yard	R. Okafor	\$7.0	\$4.6	\$4.7	0.97	0.97	\$7.2	\$0.2
Wastewater Treatment	L. Chen	\$15.0	\$8.5	\$9.0	0.95	0.85	\$15.8	\$0.8

Supplier Scorecard (project-wide)

Supplier	Delivered	Late	On-Time Rate	Open Spend at Risk
Pinnacle Switchgear Co.	33	20	39.39%	\$1,974,331
Apex Chiller Systems	37	16	56.76%	\$2,497,128
Ironwood Electrical Distribution	30	6	80.00%	\$0
Saguaro Industrial Supply	42	6	85.71%	\$0

Sonoran Fab Report

Week ending September 25, 2026

Weekly Project Controls Report

Highland Valves & Controls	44	5	88.64%	\$36,203
Sonoran Mechanical Equipment	40	4	90.00%	\$1,609,416
Canyon HVAC Solutions	31	2	93.55%	\$4,263,447
Copperline Piping Systems	47	3	93.62%	\$0
Mesa Concrete Supply	47	2	95.74%	\$0
Desert Steel Fabricators	39	1	97.44%	\$0

Fab Building | Area manager: D. Moreno

Cost Performance by Discipline

Discipline	CPI	SPI	Cost Variance	Schedule Variance
Civil/Structural	1.02	1.01	\$163,869	\$90,642
Electrical	1.00	1.01	\$9,255	\$88,116
Mechanical	1.00	0.99	\$34,231	(\$53,687)
Process Piping	1.00	1.00	\$7,821	(\$10,039)

Activities Past Due or Behind Pace

Activity	Discipline	% Complete	Planned %	Planned Finish	Days Past Due	Status
Valve install - Phase 1	Process Piping	71.00%	100.00%	8/23/2026	33	Past Due

At-Risk and Overdue Purchase Orders

PO	Item	Supplier	Value	Need By	Promised	Days Late	Status
PO-26236	Air handling unit	Canyon HVAC Solutions	\$903,536	01/14/2027	03/21/2027	66	At Risk
PO-26173	Medium-voltage switchgear lineup	Pinnacle Switchgear Co.	\$885,456	09/11/2026	11/25/2026	75	Overdue
PO-26329	Air handling unit	Apex Chiller Systems	\$619,431	12/31/2026	02/03/2027	34	At Risk
PO-26187	Centrifugal chiller	Apex Chiller Systems	\$597,252	12/12/2026	01/18/2027	37	At Risk
PO-26046	Centrifugal chiller	Canyon HVAC Solutions	\$580,469	09/23/2026	11/07/2026	45	Overdue

Sonoran Fab Report

Week ending September 25, 2026

Weekly Project Controls Report

PO	Item	Supplier	Value	Need By	Promised	Days Late	Status
ACT-0037	Valve install - Phase 1	Process Piping	\$546,100	08/23/2026		33	Past Due
PO-26260	Pump skid	Apex Chiller Systems	\$247,986	09/19/2026	10/15/2026	26	Overdue
PO-26284	Exhaust fan	Apex Chiller Systems	\$232,119	10/08/2026	10/14/2026	6	At Risk
		Civil/Structural	\$163,869				
PO-26291	Air handling unit	Apex Chiller Systems	\$145,748	12/06/2026	02/10/2027	66	At Risk
PO-26237	Pipe supports	Highland Valves & Controls	\$36,203	10/09/2026	11/15/2026	37	At Risk
		Mechanical	\$34,231				
		Electrical	\$9,255				
		Process Piping	\$7,821				

Central Utility Building | Area manager: K. Patel

Cost Performance by Discipline

Discipline	CPI	SPI	Cost Variance	Schedule Variance
Civil/Structural	0.87	0.96	(\$952,742)	(\$249,362)
Electrical	0.87	0.97	(\$728,628)	(\$162,106)
Mechanical	0.88	0.97	(\$780,638)	(\$203,464)
Process Piping	0.86	0.97	(\$513,507)	(\$110,438)

Activities Past Due or Behind Pace

Activity	Discipline	% Complete	Planned %	Planned Finish	Days Past Due	Status
Slab on grade - Phase 3	Civil/Structural	70.00%	100.00%	7/16/2026	71	Past Due
Underground duct bank - Phase 2	Electrical	62.00%	100.00%	1/9/2026	259	Past Due
Pipe rack install - Phase 1	Process Piping	67.00%	100.00%	12/7/2025	292	Past Due
Underground duct bank - Phase 1	Electrical	74.00%	100.00%	12/2/2025	297	Past Due

At-Risk and Overdue Purchase Orders

PO	Item	Supplier	Value	Need By	Promised	Days Late	Status
ACT-0075	Pipe rack install - Phase 1	Process Piping	\$885,500	12/07/2025		292	Past Due

Sonoran Fab Report

Week ending September 25, 2026

Weekly Project Controls Report

PO	Item	Supplier	Value	Need By	Promised	Days Late	Status
PO-26399	Air handling unit	Canyon HVAC Solutions	\$799,043	11/10/2026	01/31/2027	82	At Risk
ACT-0065	Underground duct bank - Phase 1	Electrical	\$775,400	12/02/2025		297	Past Due
PO-26149	Centrifugal chiller	Sonoran Mechanical Equipment	\$634,554	12/09/2026	02/24/2027	77	At Risk
ACT-0069	Underground duct bank - Phase 2	Electrical	\$459,200	01/09/2026		259	Past Due
PO-26273	Cooling tower cell	Apex Chiller Systems	\$438,550	12/16/2026	03/17/2027	91	At Risk
ACT-0053	Slab on grade - Phase 3	Civil/Structural	\$332,600	07/16/2026		71	Past Due
PO-26095	Pump skid	Sonoran Mechanical Equipment	\$291,335	10/01/2026	10/21/2026	20	At Risk
		Process Piping	-\$513,507				
		Electrical	-\$728,628				
		Mechanical	-\$780,638				
		Civil/Structural	-\$952,742				

Office & Admin Building | Area manager: S. Whitfield

Cost Performance by Discipline

Discipline	CPI	SPI	Cost Variance	Schedule Variance
Civil/Structural	1.02	1.02	\$38,908	\$35,162
Electrical	1.03	1.02	\$47,241	\$34,475
Mechanical	1.03	1.01	\$55,685	\$10,076
Process Piping	1.04	1.01	\$36,468	\$5,636

Activities Past Due or Behind Pace

Activity	Discipline	% Complete	Planned %	Planned Finish	Days Past Due	Status
Set AHUs - Phase 1	Mechanical	64.00%	100.00%	1/29/2026	239	Past Due

At-Risk and Overdue Purchase Orders

PO	Item	Supplier	Value	Need By	Promised	Days Late	Status
PO-26096	Medium-voltage switchgear lineup	Pinnacle Switchgear Co.	\$841,797	12/29/2026	12/30/2026	1	At Risk
ACT-0096	Set AHUs - Phase 1	Mechanical	\$80,700	01/29/2026		239	Past Due
		Mechanical	\$55,685				
		Electrical	\$47,241				
		Civil/Structural	\$38,908				
		Process Piping	\$36,468				

Bulk Gas Yard | Area manager: R. Okafor

Cost Performance by Discipline

Discipline	CPI	SPI	Cost Variance	Schedule Variance
Civil/Structural	0.98	0.97	(\$30,630)	(\$48,044)
Electrical	0.97	0.98	(\$38,744)	(\$23,126)
Mechanical	0.98	0.97	(\$27,049)	(\$40,974)
Process Piping	0.97	0.99	(\$26,975)	(\$7,878)

Activities Past Due or Behind Pace

Activity	Discipline	% Complete	Planned %	Planned Finish	Days Past Due	Status
Excavation - Phase 2	Civil/Structural	69.00%	100.00%	1/7/2026	261	Past Due

At-Risk and Overdue Purchase Orders

PO	Item	Supplier	Value	Need By	Promised	Days Late	Status
ACT-0123	Excavation - Phase 2	Civil/Structural	\$352,800	01/07/2026		261	Past Due
PO-26333	Dry-type transformer	Pinnacle Switchgear Co.	\$247,078	08/26/2026	10/05/2026	40	Overdue
PO-26323	Exhaust fan	Apex Chiller Systems	\$216,042	10/02/2026	10/19/2026	17	At Risk
		Process Piping	-\$26,975				
		Mechanical	-\$27,049				
		Civil/Structural	-\$30,630				
		Electrical	-\$38,744				

Wastewater Treatment | Area manager: L. Chen

Cost Performance by Discipline

Discipline	CPI	SPI	Cost Variance	Schedule Variance
Civil/Structural	0.95	0.85	(\$132,845)	(\$486,850)
Electrical	0.94	0.84	(\$119,419)	(\$385,898)
Mechanical	0.96	0.85	(\$109,994)	(\$416,106)
Process Piping	0.94	0.85	(\$85,505)	(\$246,418)

Activities Past Due or Behind Pace

Activity	Discipline	% Complete	Planned %	Planned Finish	Days Past Due	Status
Cable tray install - Phase 3	Electrical	69.00%	81.00%	10/5/2026		Behind Pace
HVAC piping - Phase 2	Mechanical	52.00%	66.00%	10/16/2026		Behind Pace
Roof deck install - Phase 1	Civil/Structural	70.00%	100.00%	9/1/2026	24	Past Due
Ductwork rough-in - Phase 3	Mechanical	67.00%	100.00%	8/31/2026	25	Past Due
Cable tray install - Phase 2	Electrical	81.00%	100.00%	7/20/2026	67	Past Due
Ductwork rough-in - Phase 2	Mechanical	65.00%	100.00%	7/11/2026	76	Past Due
Utility piping - Phase 1	Process Piping	64.00%	100.00%	3/10/2026	199	Past Due

Sonoran Fab Report

Weekly Project Controls Report

Week ending September 25, 2026

Activity	Discipline	% Complete	Planned %	Planned Finish	Days Past Due	Status
Excavation - Phase 2	Civil/Structural	79.00%	100.00%	2/9/2026	228	Past Due
Set AHUs - Phase 1	Mechanical	89.00%	100.00%	2/7/2026	230	Past Due
Pipe rack install - Phase 3	Process Piping	81.00%	100.00%	2/6/2026	231	Past Due
Underground duct bank - Phase 2	Electrical	68.00%	100.00%	2/2/2026	235	Past Due
Pipe rack install - Phase 2	Process Piping	92.00%	100.00%	12/31/2025	268	Past Due
Underground duct bank - Phase 1	Electrical	91.00%	100.00%	10/24/2025	336	Past Due

At-Risk and Overdue Purchase Orders

PO	Item	Supplier	Value	Need By	Promised	Days Late	Status
PO-26153	Centrifugal chiller	Canyon HVAC Solutions	\$1,357,693	01/18/2027	03/06/2027	47	At Risk
ACT-0178	Ductwork rough-in - Phase 2	Mechanical	\$710,200	07/11/2026		76	Past Due
ACT-0192	Cable tray install - Phase 2	Electrical	\$707,100	07/20/2026		67	Past Due
PO-26409	Air handling unit	Sonoran Mechanical Equipment	\$683,527	10/05/2026	11/30/2026	56	At Risk
ACT-0175	Set AHUs - Phase 1	Mechanical	\$663,700	02/07/2026		230	Past Due

Sonoran Fab Report

Week ending September 25, 2026

Weekly Project Controls Report

PO	Item	Supplier	Value	Need By	Promised	Days Late	Status
ACT-0179	HVAC piping - Phase 2	Mechanical	\$658,500	10/16/2026			Behind Pace
PO-26076	Centrifugal chiller	Canyon HVAC Solutions	\$622,705	10/31/2026	01/04/2027	65	At Risk
ACT-0190	Underground duct bank - Phase 2	Electrical	\$559,900	02/02/2026		235	Past Due
ACT-0182	Ductwork rough-in - Phase 3	Mechanical	\$511,700	08/31/2026		25	Past Due
ACT-0199	Utility piping - Phase 1	Process Piping	\$477,600	03/10/2026		199	Past Due
ACT-0201	Pipe rack install - Phase 2	Process Piping	\$457,600	12/31/2025		268	Past Due
ACT-0167	Roof deck install - Phase 1	Civil/Structural	\$369,200	09/01/2026		24	Past Due
ACT-0185	Underground duct bank - Phase 1	Electrical	\$313,400	10/24/2025		336	Past Due
ACT-0205	Pipe rack install - Phase 3	Process Piping	\$241,000	02/06/2026		231	Past Due
ACT-0196	Cable tray install - Phase 3	Electrical	\$238,900	10/05/2026			Behind Pace
ACT-0168	Excavation - Phase 2	Civil/Structural	\$180,600	02/09/2026		228	Past Due
		Process Piping	-\$85,505				
		Mechanical	-\$109,994				

Sonoran Fab Report

Week ending September 25, 2026

Weekly Project Controls Report

PO	Item	Supplier	Value	Need By	Promised	Days Late	Status
		Electrical	-\$119,419				
		Civil/Structural	-\$132,845				